



## **CONSTRUCTION UPDATE**

### **CTH F (Indianford Area) & CTH M Bridge over Rock River**

October 19, 2018

#### **General Information**

- Traffic will be detoured and the detour route will be posted using CTH F and USH 51.

#### **Construction Activities**

- CTH M Bridge
  - The new bridge deck has been poured and is in the process of curing.
  - The week of October 22, railing on the south side will be installed and the contractor will be stripping all the temporary materials from underneath the deck that were used to form the concrete
  - The week of October 29, continue stripping temporary materials, finish the protective treatment on the top of the deck, and the railing on the north side will be installed.
- CTH F Roadway
  - Final lift of asphalt will be placed the week of October 22nd
  - Beam guard work, pavement marking, signing, final restoration, general clean up, and all other incidentals will be completed after paving is complete

The above work is scheduled to be completed and the bridge open to traffic by November 9<sup>th</sup>.

There is still work remaining that will be carried over into 2019 due to the weather and water levels. The bridge beams will be painted and surface repair to the piers in the water will take place in 2019. The work in 2019 will take place with lane closures, meaning that you will be able to drive across the bridge but it will be restricted to one lane.

*\* All activities scheduled are weather dependent.*